

PROPOSED PROJECT SCHEDULE

Water System Improvements – WELL HOUSE
Skyline, Minnesota 2021
20-24060
September 23, 2021



September 13, 2021	SKYLINE CITY COUNCIL MEETING Approval to Move Forward with Well House Improvements
December 1, 2021	Completion of Final Design
December 13, 2021	SKYLINE CITY COUNCIL MEETING Review Final Design with Council
December 14, 2021	Submittal for Minnesota Dept. of Public Health Plan Review
February 1, 2022	Minnesota Dept. of Public Health Construction Permit Approval
February 14, 2022	SKYLINE CITY COUNCIL MEETING Review Permitted Design with Council Set Dates for Bid Letting Resolution Approving Plans, Specifications, Form of Contract, and Engineer's Estimate of Cost & Ordering Advertisement for Bids
February 17, 2022	Send Letters to Prospective Bidders Advertise Bid Letting (3 Weeks Advertising Required)
February 24, 2022	Optional OnSite PreBid Meeting
March 10, 2022	Public Bid Letting @ 2:00 PM
March 14, 2022	SKYLINE CITY COUNCIL MEETING Award Contract, Select Alternates, and Authorize Mayor to Sign Contract with Selected Contractor Upon Receipt (Approve Contracts and Bonds)
April 1, 2022	Notice to Proceed Construction Begins
September 1, 2022	Substantial Completion Date

Notes:

- Regular Council Meetings are held on the 2nd Monday of each month at 6:45 PM.
- Dates are tentative and dependent on reviewing authorities.